

CLIENTE: BETEL EIRELI

FUNDAÇÃO (SAPATAS E CÁLICES)											
PLANTA	BITOLAS (Kg)										
	5,0mm	6,3mm	8,0mm	10,0mm	12,5mm	16,0mm	20,0mm	25,0mm	CP - 190	TELA Q75	TOTAL
06-14			406	1512							1.918
											0
											0
											0
TOTAL =	0	0	406	1.512	0	0	0	0	0	0	1.918

PILARES PRÉ-MOLDADOS											
PLANTA	BITOLAS (kg)										
	5,0mm	6,3mm	8,0mm	10,0mm	12,5mm	16,0mm	20,0mm	25,0mm	CP - 190	TELA Q/5	TOTAL
07-14	153				636						789
08-14	115				474						589
09-14	59				240						299
											0
TOTAL =	327	0	0	0	1.350	0	0	0	0	0	1.677

CONSOLAS PRÉ-MOLDADOS											
PLANTA	BITOLAS (kg)										
	5,0mm	6,3mm	8,0mm	10,0mm	12,5mm	16,0mm	20,0mm	25,0mm	CP - 190	TELA Q75	TOTAL
10-14	21		46		121						188
											0
											0
											0
TOTAL =	21	0	46	0	121	0	0	0	0	0	188

[illegible]

11-14	87		63	112							262
12-14	60		43	77							180
13-14	28		21	33							82
											0
TOTAL =	175	0	127	222	0	0	0	0	0	0	524

RESUMO GERAL (Kg)	
CA-60 - 5mm	523
CA-50 - 6,3mm	0
CA-50 - 8mm	579
CA-50 - 10mm	1.734
CA-50 - 12,5mm	1.471
CA-50 - 16mm	0
CA-50 - 20mm	0
CP-190	0
TELA Q75	0

QUANTITATIVO TOTAL DE PEÇAS PRÉ-MOLDADAS			
	M³	M²	PESO (ton)
PILARES	21,29		53,22
CONSOLOS	0,37		0,91
VIGAS	6,82		17,04
PAINEIS	41,29	412,40	103,23
BLOCOS	26,33		65,83
TOTAL	96,10	412,40	240,23

AÇO CA-50	3.784
AÇO CA-60	523
TELA Q75	0
AÇO CP-190	0

